



**Notification Number: 2019002**

**Area: Service**

**Release Date: November 11,2019**

**Re: November Bridge Schedule**

An update to announcement 2019001 released October 4, 2019, concerning bridge replacement projects on SSP. WSDOT's contractor has turned the network back to SSP effective this morning, one day early. SSP crews are currently running trains with our Engineering team inspecting track ahead of them to ensure safe and sound infrastructure.

Modification to original December shutdown schedule: Below, you will see the new bridge replacement schedule will shut down SSP operations 7 days earlier than originally announced. The end of the shut down has not been formally modified at this point from the original December 20<sup>th</sup> date. We anticipate a firm end of shutdown date to be established sometime next week. We will keep you apprised of the developments.

	Original Schedule			New Schedule		
	Start	End	Days	Start	End	Days
SSP Window of Operations	14-Nov	1-Dec	17	13-Nov	24-Nov	12
SSP Shut-Down	2-Dec	20-Dec	19	25-Nov	TBD	TBD

If you desire any clarification regarding our response, please contact me at your convenience.

Regards,

Frank Forlini

Marketing & Sales

Spokane, Spangle & Palouse Railway

402-932-6380 W

402-521-0485 C